Huntington Trail HOA (Storm) 6.6.25

ST-9 down to ST-8 (30ft. run) 24in RCP Line is ok Gator in line

ST-8 down to Outfall 4 (20ft. run) 30in RCP Line is ok Gator in line

ST-7 down to Outfall 2 (113ft. run) 18in RCP 50.8ft. Evidence of leak and erosion